# Kerr-McGee Chemical Corp. Navassa, North Carolina Superfund Site

### Community Meeting Thursday, March 23, 2023

U.S. Environmental Protection Agency
N.C. Department of Environmental Quality
Greenfield Environmental Multistate Trust LLC,
Trustee of the Multistate Environmental Response Trust







## **Meeting Agenda**

- ✓ Welcome and Introductions
- ✓ Site Overview
- ✓ General Site Investigation and Cleanup
- ✓ Operable Unit 2 Remedial Action Work and Contracting Plans
- ✓ Property Marketing and Sale Process
- ✓ Moze Center Land Donation
- ✓ Restoration Projects Update







#### Welcome and Introductions

L'Tonya Spencer-Harvey, EPA







#### Introductions

- ✓ Kerr-McGee Superfund Site Cleanup Team
  - U.S. Environmental Protection Agency (EPA)
  - N.C. Department of Environmental Quality (NCDEQ)
  - Multistate Environmental Response Trust (Multistate Trust)
- ✓ Natural Resource Trustees
- ✓ Navassa Town Officials
- ✓ Navassa Community Economic and Environmental Redevelopment Corporation (NCEERC)
- ✓ Other Partners
  - N.C. Department of Health and Human Services/N.C. Division of Public Health (NCDHHS) – Health education and outreach
  - University of North Carolina Wilmington (UNCW) and Brunswick Community College (BCC) – College / Underserved Community Partnership Program (CUPP)







### **Site Overview**


Erik Spalvins, EPA







#### **Site Overview**



- ✓ Operable Unit 1 (OU1)
  - ±20 acres
  - Untreated wood storage area
- ✓ Operable Unit 2 (OU2)
  - ±16 acres
  - Treated and untreated wood storage area
- ✓ Operable Unit 3 (OU3)
  - ±30 acres
  - Southern Marsh
- ✓ Operable Unit 4 (OU4)
  - ±32 acres
  - Pond and process area
- ✓ Operable Unit 5 (OU5) Groundwater







# Operable Unit 2 Remedial Action and Contracting Plans

Ngozi Ibe, Multistate Trust








#### **OU2 Remedial Action**

- ✓ EPA selected Alternative 3 Removal, On-site
  Reuse/Consolidation, and Off-site
  Disposal of contaminated soils as
  the remedy for OU2
- ✓ Multistate Trust will excavate and remove ±2,900 cubic yards of soils exceeding residential or ecological cleanup levels from excavation areas in OU2
- ✓ After excavation, OU2 will be available for unrestricted use, with no long-term monitoring or maintenance










#### **OU2 Remedial Action**

- ✓ Excavated OU2 soils will be loaded onto trucks and hauled to two separate soil stockpiles located in OU4
- ✓ Materials not suitable for the soil stockpiles will be disposed off-site (e.g., tires, concrete, trash, municipal solid waste)
- ✓ Stockpiled OU2 soils will be reused/consolidated as part of the OU4 remedy



Proposed Stockpile Locations in OU4







# Examples of Soil Stockpiles (Sonford Superfund Site OU1 Flowood, Mississippi)













#### **OU2 Remedial Action**

- ✓ Excavated areas will be filled with clean, imported backfill material
- ✓ Hydroseed will be placed over backfilled excavation areas to restore vegetation and prevent erosion where needed
- ✓ Soil stockpiles will be regularly inspected and maintained



Photograph of Excavation Remedial Action at Kerr-McGee Superfund Site in Columbus, MS







#### **OU2 Remedial Action Contracting Update**

- ✓ Paused contracting process when OU2 remedy selection changed from Alternative 2 to Alternative 3
- ✓ Revised scope of work based on change in OU2 remedy and issued bid addendum to solicit adjusted bids from select bidders
- ✓ Reviewed updated bids based on new scope and bid-evaluation factors
- ✓ Obtained approval from Beneficiaries to retain two local prime contractors

### ADDENDUM #2 Request for Updated Costs Kerr-McGee Chemical Corp.—Navassa Superfund Site OU2 Remedial Action

Notice to All Contractors: This addendum is hereby incorporated into the Project Documents 8id Set Dated 3/11/2022.

Notice to Contractors: This addendum forms a part of the Contract Documents, and modifies the original Bidding Documents for the: Kerr-McGee Chemical Corp. – Navassa Superfund Site OU2 Remedial Action.

Date this Addendum Issued: January 25, 2023

The following corrections, changes, additions, deletions, revisions, and/or clarifications are hereby made a part of the contract documents. In case of conflicts between this addendum and previously issued documents, this addendum shall take precedence. The Contractor must acknowledge receipt of this addendum in the space provided below.

#### UPDATED REMEDY

As documented by EPA in the September 2022 Record of Decision for OU2, the OU2 remedy has been updated to include the Alternative 3 remedy of excavating OU2 soils identified for remediation and placing those soils within orusite soil stockpile locations.

#### CONTRACTOR SCOPE SPLIT

The scope of work for the OU2 remedial action will be split between Carl and Sons and SR&R.

Environmental as described below. Communication and coordination between the two

Contractors will be critical to executing the Work.







#### **OU2 Remedial Action Contracting Next Steps**

- ✓ March 2023 Negotiate and finalize contract with prime contractors [Current Step]
- ✓ April June 2023 Training and other opportunities for subcontractors, as needed, including:
  - Contractor-sponsored job fair to hire local workers and 'train to retain'
  - Environmental construction basic training through Prime Contractors
  - HAZWOPER training through Prime Contractors or Brunswick Community College
  - Mentoring on financial and organizational planning, risk management, insurance coverage, etc.
- ✓ June 2023 Mobilize for OU2 RA work

Dates on this slide are subject to change, based on work progress and Beneficiary review and approval of deliverables







# General Site Investigation and Cleanup

Ngozi Ibe, Multistate Trust









#### **OU3 Marsh Fieldwork**

Collect data to understand if contamination poses a risk to plants and animals in the marsh to support future remedy selection











#### **OU3 Marsh Fieldwork**

- ✓ Conducted supplemental remedial Phase 1 investigation in October/November 2022 -
  - Collected additional surface water, sediment and porewater data
  - Installed monitoring points in the marsh to measure:
    - groundwater levels
    - surface water levels
    - sediment accumulation rates
  - Surveyed marsh to identify DNAPL impacts and understand marsh composition
  - Evaluated marsh vegetation and health



Piezometer equipment used to monitor groundwater levels







#### **OU3 Marsh – Next Steps**

- ✓ Winter 2022/2023: Analyze and validate lab results for surface sediment and porewater data from Phase 1 investigation
- ✓ Spring/Summer 2023:
  - Develop Phase 2 investigation work plan
  - Conduct Phase 2 investigation to determine the impact of groundwater discharge to marsh sediment and porewater
- ✓ Fall/Winter 2023: Begin OU3 ecological risk assessment report
- ✓ Winter 2023/2024: Begin Feasibility Study to evaluate potential remedy



OU<sub>3</sub> Marsh, Winter 2022








#### **OU4 Pond and Process Area Fieldwork**

Collect supplemental data to further evaluate DNAPL impacts, quantify human and ecological risk, and support evaluation of potential remediation technologies











#### **OU4 Pond and Process Area Fieldwork**

- ✓ Installed transducers as part of the OU4 Phase 1 supplemental remedial investigation in February 2023:
  - Installed transducers
     in existing monitoring wells
     and new and existing
     piezometers to monitor
     water levels and tidal effects
  - Installed transducers in surface water standpipes to monitor water levels and water quality parameters concurrently with groundwater monitoring





Installation of transducers







#### **OU4 Pond and Process Area – Next Steps**

- ✓ Spring/Summer 2023:
  - Develop Phase 2 supplemental remedial investigation work plan
  - Conduct Phase 2 supplemental remedial investigation to further evaluate DNAPL impacts and collect data to support evaluation of potential remediation technologies
  - Prepare OU4 ecological risk assessment
- ✓ Fall/Winter 2023:
  - Prepare Phase 2 Investigation Report
  - Prepare OU4 human health risk assessment









# Property Marketing and Sale Process


Claire Woods, Multistate Trust







#### **Property Marketing and Sale Process**



Exact location and size of property to be donated for Moze Center must be approved by Beneficiaries

- ✓ Multistate Trust is preparing to sell ±87 acres:
  - ±51 acres Eastern Upland Area
  - ±20 acres OU1
  - ±16 acres OU2
- ✓ Whether the 4-acre water access property will be sold will depend on the bid evaluation process
- ✓ Property is or will be available for unrestricted use
  - Eastern Upland Area never part of Superfund Site
  - OU1 deleted from NPL
  - OU2 to be remediated summer 2023
- ✓ State to retain ownership of OU3 and Multistate Trust to retain ownership of OU4
- ✓ Phased sale approach will expedite development
  - Multistate Trust to ensure zoning aligns with Town/community reuse goals prior to closing, by making closing contingent on Town's approval of rezoning

#### **Property Marketing and Sale Process**

- Summer 2022 Began active marketing
- Fall/Winter 2022 Offered site tours for interested buyers and community members
- Spring 2023 Invite bid submittals and development plans from interested buyers and developers
- Summer 2023 Reuse Advisory Council and community members to provide input on proposed development plans received from bidders
- Fall 2023 Beneficiary approval of bidder
- Winter 2023 to 2024 Secure Planned Unit Development approval and/or Rezoning changes
- Winter 2024 Close on sale and transfer property



**Multistate Trust Property** Navassa, NC

#### MULTI-ACCESS SITE NEAR



Highways: I-140 and US 74 / 76 / 17 interchanges within 2 miles

Rail: CSX adjacent

River: Brunswick River potential access

Port of Wilmington: within 7.5 miles

Airport: Wilmington International Airport within 10 miles Utilities: water, sewer, natural gas, electricity, fiber Zoning: mixed-use potential

- commercial almost 100% leakage in 2-mile radius
- light industrial closest large site to Port
- · residential high density, as part of mixed use · recreational - unique local history, water assets
- Certified Opportunity Zone

Environmental: ±102 acres anticipated to be available fo

Owner Contact: Claire Woods Senior Attorney cw@g-etg.com (910) 765-7237

Marketing Contact: Robin Spinks Consultant robin@greenfield.bz (910) 617-7544

Owner: Greenfield Environmental Multistate Trust LLC, Trustee of the Multistate Environmental





Visit navassa.greenfieldenvironmental.com







# Moze Heritage Center Land Donation

Claire Woods, Multistate Trust








#### Moze Heritage Center Land Donation

- ✓ Multistate Trust to donate ±27 acres to the Town of Navassa for the proposed Moze Heritage Center and the Moze Heritage Site Tidal Restoration Project
- ✓ Multistate Trust is pursuing the following:
  - Wetlands delineation (COMPLETED)
  - Title search (COMPLETED)
  - Assess options for donation configuration (COMPLETED)
  - Confirm exemption to subdivision ordinance (COMPLETED)
  - Identify conservation easement holder (COMPLETED)
  - Property survey (IN PROGRESS)
  - Record restrictive covenant or conservation easement, in coordination with Town and Beneficiaries (UPCOMING)
- ✓ Whether the 4-acre water access area is included with the donation will depend on the bid evaluation process
- ✓ Multistate Trust will donate the land, but other funding sources will need to be identified for the construction of the Moze Center



Exact location and size of property to be donated must be approved by Beneficiaries

# Update from Natural Resource Trustees on Restoration Projects

Krista McCraken, NOAA







### Kerr-McGee Phase I Restoration: Navassa Project Updates


March 23, 2023

#### Presenter:


Krista McCraken, Case Team Lead Natural Resource Trustee Council NOAA Restoration Center

#### Navassa Projects:

- Indian Creek Restoration
- Navassa Waterfront Park
- Navassa Watershed & Green Infrastructure
- Moze Heritage Site Tidal Restoration




#### **Indian Creek Restoration**



- Jan 2022: Land Acquisition [COMPLETE]
- June 2022: Bush Hogging [COMPLETE]
- Spring/Summer 2023: Final design, permitting, site prep, access road
  - 3/16: Designs approved for permitting by Town Council
- Fall 2023: Moll's Creek restoration
- Fall 2023/Winter 2024: Trail,
   pedestrian bridge, Hall Landing &
   Clark Landing ramp improvements

### Navassa Waterfront Park Restoration




- Jan '22: Land Acquisition [COMPLETE]
- Fall 2022: Bush Hogging [COMPLETE]
- Spring/Summer 2023: Final design, permitting, site prep, access road
  - 3/16: Designs approved for permitting by Town Council
- Fall 2023: Trail, signage
- Fall 2023/ Winter 2024: Water access, pier installation

### Moze Heritage Site Tidal Restoration



- 2023: Finalize land donation and site protection instrument
- 2024 / 2025: Site assessment, design and permitting, construction

### Navassa Watershed and Green Infrastructure



- 2022: Partnership Coordination / Stakeholder Engagement [COMPLETE]
- 2022 2023: Watershed characterization, field verifications
- Fall 2023: Plan development
- Late 2023/ Early 2024: Pilot project acquisitions, E&D, Sturgeon Creek/Redmon Creek feasibility assessment

## Next Steps: Focus on Phase 1 Projects

- Upcoming Activities for Navassa Projects
  - Construction activities for Indian Creek and Navassa Waterfront Park (including boat ramps, fishing pier, floating dock)
  - Watershed Characterization and Management Plan, field verifications
  - Stormwater BMPs site assessments, design
  - Finalize Moze Heritage Site land donation, initiate site assessment for restoration project
  - Administrative tasks for grants and contract management

# Strategic Conservation/Restoration Planning

- Town and partners examining conservation/restoration opportunities for future projects
- Understanding community concerns and community priorities
- Multiple funding opportunities/sources to be considered
  - NFWF National Coastal Resiliency Fund
  - NC's Environmental Enhancement Grant Program
  - "America the Beautiful" Grant Program
  - NOAA 2023 NOFOs (Spring/Summer)
  - Kerr McGee Phase II

#### More Information

#### NOAA Kerr-McGee NRDA case webpage:

https://darrp.noaa.gov/hazardous-waste/kerr-mcgee-chemical-corp-tronox

**Google:** "Kerr-McGee Restoration"

**NOAA Natural Resource Trustee Contacts:** 

Krista McCraken, Case Team Lead krista.mccraken@noaa.gov (843) 478-2196 Ian Rossiter, Community Liaison ian.rossiter@noaa.gov (854) 429-3857

#### Resources

- ✓ EPA Site Profile Page: <a href="https://www.epa.gov/superfund/kerr-mcgee-chemical-corp">https://www.epa.gov/superfund/kerr-mcgee-chemical-corp</a>
- ✓ EPA Information Repository Administrative
  Record\*: <a href="https://semspub.epa.gov/src/collections/04/AR/NCD980557805">https://semspub.epa.gov/src/collections/04/AR/NCD980557805</a>
- ✓ Multistate Trust Website: <a href="https://navassa.greenfieldenvironmental.com/">https://navassa.greenfieldenvironmental.com/</a>
- ✓ NOAA Kerr-McGee NRDA case webpage: https://darrp.noaa.gov/hazardouswaste/kerr-mcgee-chemical-corp-tronox
- ✓ Navassa Community Center
- ✓ Leland Public Library

EPA Region 4, Superfund Records Center, Atlanta, GA, is closed due to COVID-19.

\*All EPA Administrative Records used for cleanup decisions are available at the link.







#### **Contact Information**

- ✓ Erik Spalvins, EPA Remedial Project Manager
  - (404) 562-8938, <u>spalvins.erik@epa.gov</u>
- ✓ L'Tonya Spencer-Harvey, EPA Community Involvement Coordinator
  - (678)-575-8145, <u>spencer.latonya@epa.gov</u>
- ✓ David Mattison, NCDEQ Superfund Section Project Manager
  - (919) 707-8336, <u>david.mattison@ncdenr.gov</u>
- ✓ Ngozi Ibe, Multistate Trust Senior Project Manager
  - (919) 695-9582, ni@g-etg.com
- ✓ Claire Woods, Multistate Trust Director of Environmental Justice
  - (910) 765-7237, cw@g-etg.com
- ✓ Ian Rossiter, NOAA Community Liaison
  - (854) 429-3857, <u>ian.rossiter@noaa.gov</u>
- ✓ Krista McCraken, NOAA Case Team Lead
  - (843) 478-2196, <u>krista.mccraken@noaa.gov</u>







# Questions and Discussion

**Next Meeting Proposed: Summer 2023** 





